

**HALL AREA TRANSIT EMPLOYEE PARKING**  
**July 2009**

**Project Description:** This project involves installing asphalt parking to accommodate 15 employee vehicles for the Hall Area Transit operations located at 678 Main Street Building. Public Works Department will be constructing the parking lot and small retention pond. The City is considering GA Power lighting for the parking lot.

**Contract Amount:**

Project Budget Amount	\$ 40,000.00
Total Expenses	<u>\$ 11,000.00</u>
Balance	\$ 29,000.00

**Notice to proceed:** Attentive start date April 2009

**Project Duration:** 30 days

**Project Completion:** Project completed in June 2009

**Consultant:** Public Works Department, David Heaton

**Project Manager:** Kevin Purcell, COG, phone # 770-538-4952 or 770-654-6036

**Project Status:** Public Works has completed the grading and asphalt construction of the Hall Area Transit employee parking lot with detention pond. The work was installed by PW staff. Streets and Signs stripped the parking lot. HAT employees are now using the parking area.

