

FY09 & FY10 WATER MAIN EXTENSIONS AND IMPROVEMENTS
January 2010

Project Description: This is a water line extension project that will serve new customers who have petitioned Gainesville PUD for water service. This project will be funded through the Public Utilities Capital Projects Fund.

Original Contract Amount: \$ 1,184,885.00

Change Orders: \$ (299,382.79) Change order #1-City Purchased Pipe

Adjusted Contract Amount: \$ 885,502.21

Contract Duration: 240 Days

Notice to Proceed: July 6, 2009

Contracted Completion: March 2, 2010

Contractor: Strickland & Sons Pipeline, Inc.

Engineer: City of Gainesville, Public Utilities Department staff

Project Manager: Jason Perry, phone # 770-540-7034 or 770-538-2460

Project Status: The project is approximately 30% complete.

Community Concerns: This project will extend water lines to serve customers and provide fire protection to areas previously not served.

