

MOUNTAIN VIEW LAKE ESTATES WATER MAIN EXTENSIONS
January 2010

Project Description: This is a water line extension project that will serve new customers who have petitioned Gainesville PUD for water service. This project will be funded through the Public Utilities Capital Projects Fund. This will be a 180 day contract that includes the installation of 8" and 6" ductile iron pipe water mains, and 2" polyvinyl chloride water main

Original Contract Amount: \$ 645,310.80
Change Orders: \$ 0.00
Adjusted Contract Amount: \$ 645,310.80
Contract Duration: 180 Days
Notice to Proceed: Scheduled for March 2010
Contracted Completion: August 2010
Contractor: Strickland & Sons Pipeline, Inc.
Engineer: City of Gainesville, Public Utilities Department staff
Project Manager: Marcial Mosqueda, phone # 770-538-2409
Project Status: Plans have been completed and permitted. Easement acquisition is in progress. Project was bid on January 14, 2010 with Strickland & Sons Pipeline Inc. submitting the lowest bid.

Community Concerns: This project will extend water lines to serve customers and provide fire protection to areas previously not served. No community concerns at this time.

