

FY10 WATER METER REPLACEMENT PROJECT (WMP)
January 2010

Project Description: This is a FY2009 project, financed through the Capital Projects Fund and will continue with the next year of replacement of manual read water meters and galvanized service lines some of which are in the excess of 30 years old, with new Sensys Touch Read water meters and copper service lines. This will be the 7th year of Water Meter Replacements. The FY10 replacements will also include the installation of Radio Read Transmitters.

Original Contract Amount:	\$1,485,513.00
Change Orders:	TBD
Adjusted Contract Amount:	TBD
Contract Duration:	FY 2010
Notice to Proceed:	August 2009
Contracted Completion:	June 2010
Contractor:	Pride Utilities
Engineer:	City of Gainesville
Project Manager:	Jason Perry
Project Status:	Pride Utilities is currently in route 35 replacing meters. They have completed 20% of the project.

