

PUBLIC SAFETY FACILITY
January 2010

Project Description: The new Gainesville Public Safety Building and Fire Station will replace the existing facilities located on Jesse Jewell Parkway. The Public Safety Building will also house municipal court in a much updated courtroom that will also provide meeting space for City Council and other groups. Police will also benefit from added space, as the existing facility is severely overcrowded. The Fire Station will house administration and Fire Station No. 1 firemen. The new facilities are scheduled to be operational by June 2010.

Contract Amount: \$19.2 million

Notice to proceed: April 2008

Contracted Completion: August 2010

Contractor: Heery International, Inc.

Engineer: Heery International, Inc.

Project Manager: Barclay Fouts, COG, phone # 770-533-5886

Project Status The City has awarded the GMP portion of the design build contract to Heery International, Inc. This will carry the job through final completion.

- Demolition of existing structures is complete.
- Relocation of existing utilities is 95% complete.
- Public Safety building floors and roof are almost complete, with overhead plumbing, HVAC, and electrical work well under way.
- Fire Department #1's floors are complete, with the overhead plumbing, HVAC, and electrical work proceeding well.

Community Concerns: This project replaced multiple rental properties with an architecturally pleasing building. Sidewalk and site enhancements will be used to further the aesthetic appeal of the new structure.

