

SPLIT DIAMOND UTILITY RELOCATION

January 2010

Project Description:	This project will relocate and upgrade City of Gainesville utilities along the proposed Split Diamond Interchange at the intersection of I-985 and along SR 13 as part of this Georgia Department of Transportation Road Improvements project. This project is funded through the Utilities Capital Projects Fund. This will be a 390 day contract that includes the installation of 24", 20", 12", 8", 6" ductile iron pipe water mains, 2" polyvinyl chloride water main, 12" and 8" ductile iron gravity sewers, and all necessary and required appurtenances and service changeovers.
Original Contract Amount:	\$ 2,565,275.00
Change Orders:	\$ (573,425.73) Change Order 1-City Purchased Ductile Iron Pipe <u>\$ 190,859.03</u> Change Order 2
Adjusted Contract Amount:	\$ 2,182,708.30
Contract Duration:	390 Days
Notice to Proceed:	August 7, 2006
Contracted Completion:	February 2010-GDOT scheduled completion date
Contractor:	Gary's Grading and Pipeline Company, Inc.
Engineer:	Jordan, Jones, and Goulding, Inc
Project Manager:	Matt Tarver, COG, phone # 770-538-4977 or 770-503-6729
Project Status:	All utilities have been relocated. Only the adjustment of valves and fire hydrants remain once the DOT contractor has completed their work.
Community Concerns:	This project will improve and expand the City of Gainesville's water and sanitary sewer service capacity in this area to better serve both existing and future customers. Due to the heavy traffic in this area every effort will be taken to limit any impacts from the installation of these utilities.

