

THURMOND TANNER UTILITIES RELOCATION – PHASE III
January 2010

- Project Description:** This project will relocate and upgrade City of Gainesville utilities along the proposed Thurmond Tanner Parkway between Plainview Road and Mundy Mill Road (SR 53) in Oakwood. This project is funded through the Public Utilities Capital Projects Fund. This will be an 180 day contract that includes the installation of 12”, 8”, and 6” ductile iron pipe water mains, 2” polyvinyl chloride water main, 10” and 8” ductile iron gravity sewers, 4” ductile iron sanitary sewer force main and all necessary and required appurtenances and service changeovers.
- Original Contract Amount:** \$ 730,790.00
Change Orders: \$(263,862.21) Change Order #1- City Purchased Ductile Iron Pipe
Adjusted Contract Amount: \$ 466,927.79
- Contract Duration:** 210 Days
Notice to Proceed: February 2, 2009
Contracted Completion: December 2010 – GDOT Scheduled Completion Date
Contractor: Strickland & Sons Pipeline, Inc.
Engineer: City of Gainesville
Project Manager: Matt Tarver, COG, phone # 770-538-4977 or 770-503-6729
Project Status: The Contractor has completed relocating an existing 10” gravity sewer near Oakwood Elementary School, the 2” water main replacement along Nellie Drive and the 4” force main relocation work near Mundy Mill Rd. and is scheduled to begin work on relocating the 8” gravity sewer in front of the Jameson Inn this month. The GDOT Contractor appears to have completed rough grading on the majority of the project.
- Community Concerns:** This project will improve and expand the City of Gainesville’s water and sewer service capacity in this area to better serve both existing and future customers. Due to the heavy traffic in this area every effort will be taken to limit any impacts from the installation of these utilities.

